



Oxford Community Schools

Tim Throne, Superintendent

Sam Barna, Assistant Superintendent

Tony Sarkins, Facilities Director



Becky Timberlake, Sr. PM

Karen Middleton, Project Manager

Mark Goetz, Superintendent

Mariah Wheatly, Project Coordinator

Noah Green, Intern

2017 Bond Improvements, Series 2, Weekly Update August 7, 2020

Oxford Middle School

- Piping and Insulation for Chiller Installation continuing
- Evaporator for Chiller installation ongoing
- Factory-Rep Start-up for the Chiller 8/17/2020
- Domestic Water Heater start-up 8/7/2020
- Fire Alarm Testing with State Fire Marshal 8/14/2020

Oxford High School

- Pool deck protection has been removed; deck has been cleaned
- Pool Dehumidification Unit final installation completing next week; Factory-Rep start-up 8/17/2020
- Pool Heater controls tied into automatic Building Maintenance System (BMS).
- Installation of Air Conditioner for Server Room commencing next week. Work expected to be complete for Factory-Rep Start-up on 8/17/2020

Transportation Building

- Resilient Tile, Carpeting and Walk-Off Mat installation underway
- Restroom Plumbing final connections
- Countertops for Millwork plus Shelving being installed
- Final Door Hardware installation underway
- Appliance Installations next week
- Ceiling Tiles being installed next week
- Corner Guards being installed next week



Oxford Middle School Domestic Water Heater System



Underside of Middle School Chiller



Evaporator for Middle School Chiller



Transportation Building Lounge and Restroom Upgrades



Clear Lake Elementary Handicap Parking



Oxford Elementary School Basketball Court