



Oxford Community Schools

Tim Throne, Superintendent

Sam Barna, Assistant Superintendent

Tony Sarkins, Facilities Director



Becky Timberlake, Sr. PM

Karen Middleton, Project Manager

Mark Goetz, Superintendent

Mariah Wheatly, Project Coordinator

Noah Green, Intern

2017 Bond Improvements, Series 2 Weekly Update July 24, 2020

Daniel Axford Elementary

- Paving scheduled for 7/24/20, painting parking lot and signs to follow.
- Fire Alarm complete and accepted by State Fire Marshal
- Lighting Network programming to start 8/4/20

Clear Lake Elementary

- Lighting Controls programming next week
- Parking lot finished being paved, striping and signage to follow.
- New stairs and handrails at East Entrance completed

Oxford Elementary

- Striping and signage for the parking lot installed
- Playgrounds completed; basketball court re-painted.
- Disturbed lawns re-seeded

Oxford Middle School

- Devices being set for new fire alarm system
- HVAC Digital Network programming underway
- Domestic Water heaters being installed
- New HVAC Chiller to be set on the roof July 28
- New roof top unit RTU-14 set; ductwork, insulation, underway.

Oxford High School

- Carpet and LVT base and finishing details to be done end of next week
- Base for the pool dehumidification unit is being installed so the Dehumidification equipment can be set 7/28/20
- Pool Heater start-up initiated

Transportation Building

- Ceramic tile floors and walls in restroom underway. To be completed next week.
- Hanging drywall and taping done. Sanding underway so painting can start next week
- Millwork to be set next week
- Priming and Painting walls next week
- Toilet Partitions next week
- Toilets and Sinks next week



Oxford Elementary Parking Lot (before signs)



Oxford Elementary Parking Lot and Basketball Court



Daniel Axford Electrical Switchgear



Middle School Domestic Water Heaters



Clear Lake Elementary East Entrance



Starting Pool Heater at High School