



Oxford Community Schools

Tim Throne, Superintendent

Sam Barna, Assistant Superintendent

Tony Sarkins, Facilities Director

Karen Middleton, Project Manager

Charliy Titus, Superintendent

Greg Vaquera, Superintendent

Trevor Maitland, Summer Intern

2017 Bond Improvements, Series 3, Weekly Update June 12, 2021

General Tasks

- Utility Lighting installed around High School
- Electrical Work done at dugouts

Oxford High School Parking Lots

- Site demo north lot
- Site demo on south lot & loop
- Courtyard sidewalk demo
- General Sidewalk replacement underway

Oxford Highschool JV Baseball Field

- Home & visitor dugouts installed
- Entrance area sub-base stone prepped & ready for paving
- Sidewalk concrete placed

Oxford Elementary

- Temporary fencing installed around summer bus lot.

Leonard Elementary

- Northeast & Northwest parking lot demo & prepped for concrete
- Trees removed

Middle School

- Parking lot milled for exterior lighting circuits
- Preparation for new curb work

Dugout Installation



Crane Lifting 49,000 lbs. pre-cast dugout into place

Finished Dugout




Courtyard & General Sidewalk Demo

Front Entrance Sidewalk Demo



Courtyard Sidewalk



Sidewalk Pour



Sidewalk pour around ballfield perimeter