



Oxford Community Schools

Tim Throne, Superintendent

Sam Barna, Assistant Superintendent

Tony Sarkins, Facilities Director

Karen Middleton, Project Manager

Charliy Titus, Superintendent

Greg Vaquera, Superintendent

Trevor Maitland, Summer Intern

2017 Bond Improvements, Series 3, Weekly Update June 19, 2021

General

- Abatement finished at all schools

Oxford High School

- Concrete and Lighting Demo Finished in North Lot
- Forms & Conduits for new lighting underway
- Curbs placed in North lot
- Sidewalk concrete replacement started
- Crane mobilized and Roof Top Air Conditioning was installed
- Air Conditioner maintenance steel platforms installed
- Interior Door Demolition started
- South loop sidewalks and concrete curbs demo started

Oxford High School JV Baseball Field

- Perimeter sidewalk to backstop installed
- Topsoil & Seeding completed
- Underground electrical completed at dugouts
- Fencing replaced

Oxford Middle School

- Circular staircase & planters demolished
- New network controls for LED lighting installed
- Electrical light pole bases demolished

Leonard Elementary

- Sitework Demo & Concrete Demo for NE & NW lots
- Light poles removed for new
- Door & block infill demolished at West Entrance

Transportation Building

- Fuel Tank disconnected and moved to temporary operations at Maintenance
- Fencing windsocks removed in preparation for replacement of fencing

High School



Roof Top Unit Demo & Installation



Curb Installation



Ball Field Sidewalks



Middle School Retaining Wall Demolition



Leonard Elementary

