



# Oxford Community Schools

Tim Throne, Superintendent

Sam Barna, Assistant Superintendent

Tony Sarkins, Facilities Director

Karen Middleton, Project Manager

Charliy Titus, Superintendent

Greg Vaquera, Superintendent

Mariah Wheatley, Project Engineer

Trevor Maitland, Summer Intern

## 2017 Bond Improvements, Series 3, Weekly Update August 06<sup>th</sup> 2021

### Oxford High School

- Handicap signs installed in North & South lots
- Wiring for security gate initiated
- Security gate installation 80% complete at entrance to ballfields
- Topsoil restored along berm in south lot
- Topsoil restored around North lot
- Topsoil and Seeding on hill overlooking ballfield
- Exterior finish and caulking ongoing at west side of the building
- Door installation is 80% complete

### Oxford Middle School

- Retaining wall sidewalk placed
- East & West lots paved
- East & West lots striped

### Wildcat Drive

- Topcoat paving to be completed this week
- Site restoration topsoil seeding ongoing
- Signage restored along roadway

### Transportation

- Bollard installation underway
- Trench drain & piping installation started
- Protective Perimeter fence installation 95% complete

### Leonard Elementary

- North Lot top coat paved
- South Lot basecoat paved
- ADA sidewalk ramp placed at back parking lot
- West entrance door installation ongoing

### Lakeville Elementary

- North Lot paved & Striped
- Site Restored & Seeded

### Daniel Axford, OES, & Clear Lake

- OES: Door installation ongoing
- Clear Lake: Door installation ongoing
- DA: Door installation ongoing

## High School



## Middle School





## Leonard Elementary





# Lakeville

